**Bruhat Bengaluru Mahanagara Palike**

**PROJECT DIVISION-YALAHANKA**

Agency :- Sri. N LOKANATH REDDY

**Bill No :- 2nd and Final Bill**

Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in [illegible] in Ward no.07 Byatarayanapura .

| Sl. No. | Description / Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Pre-Measurement Recorded Date | | | | | | | | |
| | KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed as per specifications. specification. No. KBS 2.1 (a) / 2.3.1 (P.265/I.37.51 PW, P & IWTD, BENGALURU CIRCLE - SR 2018-19) | | | | | | | | |
| | New RCC Drain | | | | | | | | |
| | 1st Cross Road | | | | | | | | |
| | LHS | | | | | | | | |
| | 0.00 | 12.00 | L/S | 1 | 12.00 | 0.85 | 0.90 | 9.18 | |
| | 12.00 | 16.00 | L/S | 1 | 4.00 | 0.85 | 0.90 | 3.06 | |
| | 16.00 | 19.50 | L/S | 1 | 3.50 | 0.85 | 0.90 | 2.68 | |
| | 19.50 | 26.00 | L/S | 1 | 6.50 | 0.85 | 0.90 | 4.97 | |
| | 26.00 | 41.00 | L/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 41.00 | 55.50 | L/S | 1 | 14.50 | 0.85 | 0.90 | 11.09 | |
| | 55.50 | 65.50 | L/S | 1 | 10.00 | 0.85 | 0.90 | 7.65 | |
| | 65.50 | 80.50 | L/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 80.50 | 95.50 | L/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 95.50 | 110.00 | L/S | 1 | 14.50 | 0.85 | 0.90 | 11.09 | |
| | 110.00 | 120.00 | L/S | 1 | 10.00 | 0.85 | 0.90 | 7.65 | |
| | 120.00 | 129.00 | L/S | 1 | 9.00 | 0.85 | 0.90 | 6.89 | |
| | 129.00 | 142.50 | L/S | 1 | 13.50 | 0.85 | 0.90 | 10.33 | |
| | 142.50 | 162.50 | L/S | 1 | 0.00 | 0.85 | 0.90 | 0.00 | No Work |
| | 162.50 | 177.50 | L/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 177.50 | 194.50 | L/S | 1 | 17.00 | 0.85 | 0.90 | 13.01 | |
| | 194.50 | 209.50 | L/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 209.50 | 224.50 | L/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 224.50 | 230.50 | L/S | 1 | 6.00 | 0.85 | 0.90 | 4.59 | |
| | | | | | | | | 161.83 | |
| | RHS | | | | | | | | |
| | 0.00 | 7.00 | R/S | 1 | 7.00 | 1.00 | 0.90 | 6.30 | |
| | 7.00 | 16.00 | R/S | 1 | 9.00 | 1.00 | 0.90 | 8.10 | |
| | 16.00 | 31.00 | R/S | 1 | 15.00 | 1.00 | 0.90 | 13.50 | |
| | 31.00 | 45.00 | R/S | 1 | 14.00 | 1.00 | 0.90 | 12.60 | |
| | 45.00 | 62.50 | R/S | 1 | 17.50 | 1.00 | 0.90 | 15.75 | |
| | 62.50 | 72.00 | R/S | 1 | 9.50 | 1.00 | 0.90 | 8.55 | |

225.83

Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in [illegible]nagara in Ward no.07 Byatarayanapura .

| Item no | Description / Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Pre-Measurement Recorded Date | | | | | | | | |
| | 72.00 | 81.50 | R/S | 1 | 9.50 | 1.00 | 0.90 | 8.55 | |
| | 81.50 | 90.00 | R/S | 1 | 8.50 | 1.00 | 0.90 | 7.65 | |
| | 90.00 | 99.50 | R/S | 1 | 9.50 | 1.00 | 0.90 | 8.55 | |
| | 99.50 | 118.00 | R/S | 1 | 18.50 | 1.00 | 0.90 | 16.65 | |
| | 118.00 | 128.50 | R/S | 1 | 10.50 | 1.00 | 0.90 | 9.45 | |
| | 134.50 | 145.00 | R/S | 1 | 10.50 | 0.85 | 0.90 | 8.03 | |
| | 145.00 | 162.00 | R/S | 1 | 17.00 | 0.85 | 0.90 | 13.01 | |
| | 203.50 | 216.00 | R/S | 1 | 12.50 | 0.85 | 0.90 | 9.56 | |
| | 216.00 | 233.00 | R/S | 1 | 17.00 | 0.85 | 0.90 | 13.01 | |
| | | | | | | | | | |
| | 2nd Cross Road | | | | | | | | |
| | LHS | | | | | | | | |
| | 0.00 | 15.00 | L/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 15.00 | 21.00 | L/S | 1 | 6.00 | 0.85 | 0.90 | 4.59 | |
| | 21.00 | 27.50 | L/S | 1 | 6.50 | 0.85 | 0.90 | 4.97 | |
| | 27.50 | 42.50 | L/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 42.50 | 46.30 | L/S | 1 | 3.80 | 0.85 | 0.90 | 2.91 | |
| | 46.30 | 61.30 | L/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 61.30 | 75.00 | L/S | 1 | 13.70 | 0.85 | 0.90 | 10.48 | |
| | 75.00 | 79.00 | L/S | 1 | 4.00 | 0.85 | 0.90 | 3.06 | |
| | 79.00 | 81.00 | L/S | 1 | 2.00 | 0.85 | 0.90 | 1.53 | |
| | 81.00 | 92.00 | L/S | 1 | 11.00 | 0.85 | 0.90 | 8.42 | |
| | 92.00 | 101.50 | L/S | 1 | 9.50 | 0.85 | 0.90 | 7.27 | |
| | 101.50 | 108.00 | L/S | 1 | 6.50 | 0.85 | 0.90 | 4.97 | |
| | 108.00 | 120.00 | L/S | 1 | 12.00 | 0.85 | 0.90 | 9.18 | |
| | 120.00 | 132.50 | L/S | 1 | 12.50 | 0.85 | 0.90 | 9.56 | |
| | 132.50 | 157.50 | L/S | 1 | 25.00 | 0.85 | 0.90 | 19.13 | |
| | | | | | | | | | |
| | RHS | | | | | | | | |
| | 0.00 | 15.00 | R/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 15.00 | 25.00 | R/S | 1 | 10.00 | 0.85 | 0.90 | 7.65 | |
| | 25.00 | 34.00 | R/S | 1 | 9.00 | 0.85 | 0.90 | 6.89 | |
| | 34.00 | 49.00 | R/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 49.00 | 53.50 | R/S | 1 | 4.50 | 0.85 | 0.90 | 3.44 | |
| | 53.50 | 61.50 | R/S | 1 | 8.00 | 0.85 | 0.90 | 6.12 | |
| | 61.50 | 76.50 | R/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 76.50 | 91.50 | R/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 91.50 | 106.50 | R/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 106.50 | 120.00 | R/S | 1 | 13.50 | 0.85 | 0.90 | 10.33 | |
| | 120.00 | 121.00 | R/S | 1 | 1.00 | 0.85 | 0.90 | 0.77 | |
| | 121.00 | 136.00 | R/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 136.00 | 151.00 | R/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |
| | 151.00 | 166.00 | R/S | 1 | 15.00 | 0.85 | 0.90 | 11.48 | |

C/F 2025.83

320.29

567.77

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in Srinivasnagara in Ward no.07 Byatarayanapura .

| Item No | Description / Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Pre-Measurement Recorded Date | | | | | | | | |
| | 166.00 | 172.00 | R/S | 1 | 6.00 | 0.85 | 0.90 | 4.59 | |
| | | | | | | | | | |
| | Gangamma Temple Road | | | | | | | | |
| | RHS | | | | | | | | |
| | 0.00 | 15.00 | R/S | 1 | 15.00 | 1.00 | 0.90 | 13.50 | |
| | 15.00 | 30.00 | R/S | 1 | 15.00 | 1.00 | 0.90 | 13.50 | |
| | 30.00 | 45.00 | R/S | 1 | 15.00 | 1.00 | 0.90 | 13.50 | |
| | 53.00 | 68.00 | R/S | 1 | 15.00 | 1.00 | 0.90 | 13.50 | |
| | 68.00 | 79.00 | R/S | 1 | 11.00 | 1.00 | 0.90 | 9.90 | |
| | LHS | | | | | | | | |
| | 0.00 | 15.00 | L/S | 1 | 15.00 | 1.00 | 0.90 | 13.50 | |
| | 15.00 | 30.00 | L/S | 1 | 15.00 | 1.00 | 0.90 | 13.50 | |
| | 30.00 | 45.00 | L/S | 1 | 15.00 | 1.00 | 0.90 | 13.50 | |
| | 45.00 | 49.00 | L/S | 1 | 4.00 | 1.00 | 0.90 | 3.60 | |
| | 49.00 | 59.00 | L/S | 1 | 10.00 | 1.00 | 0.90 | 9.00 | |
| | 66.50 | 79.00 | L/S | 1 | 12.50 | 1.00 | 0.90 | 11.25 | |
| | Culvert | | | | | | | | |
| | 1st Cross Road | | | | | | | | |
| | RHS | | | | | | | | |
| | 128.50 | 134.50 | R/S | 1 | 6.00 | 1.50 | 0.95 | 8.55 | |
| | Gangamma Temple Road | | | | | | | | |
| | RHS | | | | | | | | |
| | 45.00 | 53.00 | R/S | 1 | 8.00 | 1.50 | 0.85 | 10.20 | |
| | 59.00 | 66.50 | L/S | 1 | 7.50 | 1.50 | 0.85 | 9.56 | |
| | | | | | | | | | |
| | | | | | | Total Quantity | | 728.92 | cum |

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

**Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in Sriniagara in Ward no.07 Byatarayanapura .**

| Item No. | Description / Chainage | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|
| | **Pre-Measurement Recorded Date** | | | | | | | |
| | Disposal of debries to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work, lead 20 Km a) Basic rate for haulage of materials as per item No. 17.4/KSRRB : M100-4.1 ..... Rs. 2.00 Tonne/Km b) Average earth of work 1.28 Tonne/Km for Rs. 2.00/Km c) Add loading and unloading Item No. 17.1. | | | | | | | |
| | **1st Cross Road** | | | | | | | |
| | LHS | L/S | 1 | 15.00 | 3.00 | 1.50 | 67.50 | |
| | | L/S | 1 | 15.00 | 2.00 | 1.00 | 30.00 | |
| | | L/S | 1 | 15.00 | 1.50 | 0.90 | 20.25 | |
| | | L/S | 1 | 15.00 | 2.50 | 1.00 | 37.50 | |
| | RHS | | | | | | | |
| | | R/S | 1 | 15.00 | 3.50 | 1.20 | 63.00 | |
| | | R/S | 1 | 15.00 | 2.80 | 1.20 | 50.40 | |
| | | R/S | 1 | 10.00 | 1.60 | 1.20 | 19.20 | |
| | | R/S | 1 | 10.00 | 3.00 | 1.20 | 36.00 | |
| | | R/S | 1 | 15.00 | 2.00 | 1.20 | 36.00 | |
| | **2nd Cross Road** | | | | | | | |
| | LHS | | | | | | | |
| | | L/S | 1 | 15.00 | 2.00 | 0.80 | 24.00 | |
| | | L/S | 1 | 15.00 | 5.00 | 1.80 | 135.00 | |
| | RHS | | | | | | | |
| | | R/S | 1 | 15.00 | 3.50 | 1.70 | 89.25 | |
| | | R/S | 1 | 15.00 | 2.20 | 0.70 | 23.10 | 8/8/21 |
| | | | | | | | **631.20** | **Cum** |

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer
Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in Sriniagara in Ward no.07 Byatarayanapura .

| Item No | Description / Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Pre-Measurement Recorded Date | | | | | | | | |
| | KSRB 4-1.3: Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 (P.13/I.4.3 PW, P & IWTD, BENGALURU CIRCLE - SR 2018-19) | | | | | | | |
| | New RCC Drain | | | | | | | | |
| | 1st Cross Road | | | | | | | | |
| | LHS | | | | | | | | |
| | 0.00 | 12.00 | L/S | 1 | 12.00 | 0.85 | 0.15 | 1.53 | |
| | 12.00 | 16.00 | L/S | 1 | 4.00 | 0.85 | 0.15 | 0.51 | |
| | 16.00 | 19.50 | L/S | 1 | 3.50 | 0.85 | 0.15 | 0.45 | |
| | 19.50 | 26.00 | L/S | 1 | 6.50 | 0.85 | 0.15 | 0.83 | |
| | 26.00 | 41.00 | L/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 41.00 | 55.50 | L/S | 1 | 14.50 | 0.85 | 0.15 | 1.85 | |
| | 55.50 | 65.50 | L/S | 1 | 10.00 | 0.85 | 0.15 | 1.28 | |
| | 65.50 | 80.50 | L/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 80.50 | 95.50 | L/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 95.50 | 110.00 | L/S | 1 | 14.50 | 0.85 | 0.15 | 1.85 | |
| | 110.00 | 120.00 | L/S | 1 | 10.00 | 0.85 | 0.15 | 1.28 | |
| | 120.00 | 129.00 | L/S | 1 | 9.00 | 0.85 | 0.15 | 1.15 | |
| | 129.00 | 142.50 | L/S | 1 | 13.50 | 0.85 | 0.15 | 1.72 | |
| | 142.50 | 162.50 | L/S | 1 | 0.00 | 0.85 | 0.15 | 0.00 | |
| | 162.50 | 177.50 | L/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 177.50 | 194.50 | L/S | 1 | 17.00 | 0.85 | 0.15 | 2.17 | |
| | 194.50 | 209.50 | L/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 209.50 | 224.50 | L/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 224.50 | 230.50 | L/S | 1 | 6.00 | 0.85 | 0.15 | 0.77 | |
| | | | | | | | | | |
| | RHS | | | | | | | | |
| | 0.00 | 7.00 | R/S | 1 | 7.00 | 1.00 | 0.15 | 1.05 | |
| | 7.00 | 16.00 | R/S | 1 | 9.00 | 1.00 | 0.15 | 1.35 | |
| | 16.00 | 31.00 | R/S | 1 | 15.00 | 1.00 | 0.15 | 2.25 | |
| | 31.00 | 45.00 | R/S | 1 | 14.00 | 1.00 | 0.15 | 2.10 | |
| | 45.00 | 62.50 | R/S | 1 | 17.50 | 1.00 | 0.15 | 2.63 | |
| | 62.50 | 72.00 | R/S | 1 | 9.50 | 1.00 | 0.15 | 1.43 | |
| | 72.00 | 81.50 | R/S | 1 | 9.50 | 1.00 | 0.15 | 1.43 | |
| | 81.50 | 90.00 | R/S | 1 | 8.50 | 1.00 | 0.15 | 1.28 | |
| | 90.00 | 99.50 | R/S | 1 | 9.50 | 1.00 | 0.15 | 1.43 | |
| | 99.50 | 118.00 | R/S | 1 | 18.50 | 1.00 | 0.15 | 2.78 | |
| | 118.00 | 128.50 | R/S | 1 | 10.50 | 1.00 | 0.15 | 1.58 | |

45.11

Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in Devinagara in Ward no.07 Byatarayanapura .

| Item No. | Description Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Pre-Measurement Recorded Date | | | | | | | | |
| | 134.50 | 145.00 | R/S | 1 | 10.50 | 0.85 | 0.15 | 1.34 | |
| | 145.00 | 162.00 | R/S | 1 | 17.00 | 0.85 | 0.15 | 2.17 | |
| | 203.50 | 216.00 | R/S | 1 | 12.50 | 0.85 | 0.15 | 1.59 | |
| | 216.00 | 233.00 | R/S | 1 | 17.00 | 0.85 | 0.15 | 2.17 | 9/8/21 |
| | | | | | | | | | |
| | 2nd Cross Road | | | | | | | | |
| | LHS | | | | | | | | |
| | 0.00 | 15.00 | L/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 15.00 | 21.00 | L/S | 1 | 6.00 | 0.85 | 0.15 | 0.77 | |
| | 21.00 | 27.50 | L/S | 1 | 6.50 | 0.85 | 0.15 | 0.83 | |
| | 27.50 | 42.50 | L/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 42.50 | 46.30 | L/S | 1 | 3.80 | 0.85 | 0.15 | 0.48 | |
| | 46.30 | 61.30 | L/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 61.30 | 75.00 | L/S | 1 | 13.70 | 0.85 | 0.15 | 1.75 | |
| | 75.00 | 79.00 | L/S | 1 | 4.00 | 0.85 | 0.15 | 0.51 | |
| | 79.00 | 81.00 | L/S | 1 | 2.00 | 0.85 | 0.15 | 0.26 | |
| | 81.00 | 92.00 | L/S | 1 | 11.00 | 0.85 | 0.15 | 1.40 | |
| | 92.00 | 101.50 | L/S | 1 | 9.50 | 0.85 | 0.15 | 1.21 | |
| | 101.50 | 108.00 | L/S | 1 | 6.50 | 0.85 | 0.15 | 0.83 | |
| | 108.00 | 120.00 | L/S | 1 | 12.00 | 0.85 | 0.15 | 1.53 | |
| | 120.00 | 132.50 | L/S | 1 | 12.50 | 0.85 | 0.15 | 1.59 | |
| | 132.50 | 157.50 | L/S | 1 | 25.00 | 0.85 | 0.15 | 3.19 | |
| | | | | | | | | | |
| | RHS | | | | | | | | |
| | 0.00 | 15.00 | R/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 15.00 | 25.00 | R/S | 1 | 10.00 | 0.85 | 0.15 | 1.28 | |
| | 25.00 | 34.00 | R/S | 1 | 9.00 | 0.85 | 0.15 | 1.15 | |
| | 34.00 | 49.00 | R/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 49.00 | 53.50 | R/S | 1 | 4.50 | 0.85 | 0.15 | 0.57 | |
| | 53.50 | 61.50 | R/S | 1 | 8.00 | 0.85 | 0.15 | 1.02 | |
| | 61.50 | 76.50 | R/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 76.50 | 91.50 | R/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 91.50 | 106.50 | R/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 106.50 | 120.00 | R/S | 1 | 13.50 | 0.85 | 0.15 | 1.72 | |
| | 120.00 | 121.00 | R/S | 1 | 1.00 | 0.85 | 0.15 | 0.13 | |
| | 121.00 | 136.00 | R/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 136.00 | 151.00 | R/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 151.00 | 166.00 | R/S | 1 | 15.00 | 0.85 | 0.15 | 1.91 | |
| | 166.00 | 172.00 | R/S | 1 | 6.00 | 0.85 | 0.15 | 0.77 | |
| | | | | | | | | | |
| | Gangamma Temple Road | | | | | | | | |
| | RHS | | | | | | | | |
| | 0.00 | 15.00 | R/S | 1 | 15.00 | 1.00 | 0.15 | 2.25 | |

97.64

of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in ...ninagara in Ward no.07 Byatarayanapura .

| Item No | Description / Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Pre-Measurement Recorded Date | | | | | | | | |
| | 15.00 | 30.00 | R/S | 1 | 15.00 | 1.00 | 0.15 | 2.25 | |
| | 30.00 | 45.00 | R/S | 1 | 15.00 | 1.00 | 0.15 | 2.25 | |
| | 53.00 | 68.00 | R/S | 1 | 15.00 | 1.00 | 0.15 | 2.25 | |
| | 68.00 | 79.00 | R/S | 1 | 11.00 | 1.00 | 0.15 | 1.65 | |
| | LHS | | | | | | | | |
| | 0.00 | 15.00 | L/S | 1 | 15.00 | 1.00 | 0.15 | 2.25 | |
| | 15.00 | 30.00 | L/S | 1 | 15.00 | 1.00 | 0.15 | 2.25 | |
| | 30.00 | 45.00 | L/S | 1 | 15.00 | 1.00 | 0.15 | 2.25 | |
| | 45.00 | 49.00 | L/S | 1 | 4.00 | 1.00 | 0.15 | 0.60 | |
| | 49.00 | 59.00 | L/S | 1 | 10.00 | 1.00 | 0.15 | 1.50 | |
| | 66.50 | 79.00 | L/S | 1 | 12.50 | 1.00 | 0.15 | 1.88 | |
| | | | | | | | | | |
| | Culvert | | | | | | | | |
| | 1st Cross Road | | | | | | | | |
| | RHS | | | | | | | | |
| | 128.50 | 134.50 | R/S | 1 | 6.00 | 1.50 | 0.15 | 1.35 | |
| | Gangamma Temple Road | | | | | | | | |
| | RHS | | | | | | | | |
| | 45.00 | 53.00 | R/S | 1 | 8.00 | 1.50 | 0.15 | 1.80 | |
| | 59.00 | 66.50 | L/S | 1 | 7.50 | 1.50 | 0.15 | 1.69 | 10/8/21 |
| | | | | | | | | | |
| | | | | | | Total Quantity | | 121.61 | Cum |

Consultant

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in [illegible]pura in Ward no.07 Byatarayanapura .

| Item No. | Description / Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Pre-Measurement Recorded Date | | | | | | | | |
| | Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates jelly of ready mixed concrete (RMC) M-20 for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, for foundations & Sub-Structrue Works with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges) (P.18/I.4.48 PW, P & [illegible]WTD,BENGALURU CIRCLE - SR 2018-19) | | | | | | | | |
| | New RCC Drain | | | | | | | | |
| | Raft Concrete | | | | | | | | |
| | 1st Cross Road | | | | | | | | |
| | LHS | | | | | | | | |
| | 0.00 | 12.00 | L/S | 1 | 12.00 | 0.75 | 0.15 | 1.35 | |
| | 12.00 | 16.00 | L/S | 1 | 4.00 | 0.75 | 0.15 | 0.45 | |
| | 16.00 | 19.50 | L/S | 1 | 3.50 | 0.75 | 0.15 | 0.39 | |
| | 19.50 | 26.00 | L/S | 1 | 6.50 | 0.75 | 0.15 | 0.73 | |
| | 26.00 | 41.00 | L/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 41.00 | 55.50 | L/S | 1 | 14.50 | 0.75 | 0.15 | 1.63 | |
| | 55.50 | 65.50 | L/S | 1 | 10.00 | 0.75 | 0.15 | 1.13 | |
| | 65.50 | 80.50 | L/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 80.50 | 95.50 | L/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 95.50 | 110.00 | L/S | 1 | 14.50 | 0.75 | 0.15 | 1.63 | |
| | 110.00 | 120.00 | L/S | 1 | 10.00 | 0.75 | 0.15 | 1.13 | |
| | 120.00 | 129.00 | L/S | 1 | 9.00 | 0.75 | 0.15 | 1.01 | |
| | 129.00 | 142.50 | L/S | 1 | 13.50 | 0.75 | 0.15 | 1.52 | |
| | 142.50 | 162.50 | L/S | 1 | 0.00 | 0.75 | 0.15 | 0.00 | |
| | 162.50 | 177.50 | L/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 177.50 | 194.50 | L/S | 1 | 17.00 | 0.75 | 0.15 | 1.91 | |
| | 194.50 | 209.50 | L/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 209.50 | 224.50 | L/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 224.50 | 230.50 | L/S | 1 | 6.00 | 0.75 | 0.15 | 0.68 | 11/8/21 |
| | | | | | | | | | |
| | RHS | | | | | | | | |
| | 0.00 | 7.00 | R/S | 1 | 7.00 | 0.90 | 0.15 | 0.95 | |
| | 7.00 | 16.00 | R/S | 1 | 9.00 | 0.90 | 0.15 | 1.22 | |
| | 16.00 | 31.00 | R/S | 1 | 15.00 | 0.90 | 0.15 | 2.03 | |
| | 31.00 | 45.00 | R/S | 1 | 14.00 | 0.90 | 0.15 | 1.89 | |
| | 45.00 | 62.50 | R/S | 1 | 17.50 | 0.90 | 0.15 | 2.36 | |
| | 62.50 | 72.00 | R/S | 1 | 9.50 | 0.90 | 0.15 | 1.28 | |
| | 72.00 | 81.50 | R/S | 1 | 9.50 | 0.90 | 0.15 | 1.28 | |
| | 81.50 | 90.00 | R/S | 1 | 8.50 | 0.90 | 0.15 | 1.15 | |
| | 90.00 | 99.50 | R/S | 1 | 9.50 | 0.90 | 0.15 | 1.28 | |
| | 99.50 | 118.00 | R/S | 1 | 18.50 | 0.90 | 0.15 | 2.50 | |
| | 118.00 | 128.50 | R/S | 1 | 10.50 | 0.90 | 0.15 | 1.42 | |

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

4.03

Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in Byatarayanapura in Ward no.07 Byatarayanapura .

CF 4.03

| Item No | Description / Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Pre-Measurement Recorded Date | | | | | | | | |
| | 134.50 | 145.00 | R/S | 1 | 10.50 | 0.75 | 0.15 | 1.18 | |
| | 145.00 | 162.00 | R/S | 1 | 17.00 | 0.75 | 0.15 | 1.91 | |
| | 203.50 | 216.00 | R/S | 1 | 12.50 | 0.75 | 0.15 | 1.41 | |
| | 216.00 | 233.00 | R/S | 1 | 17.00 | 0.75 | 0.15 | 1.91 | |
| | | | | | | | | | |
| | 2nd Cross Road | | | | | | | | |
| | LHS | | | | | | | | |
| | 0.00 | 15.00 | L/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 15.00 | 21.00 | L/S | 1 | 6.00 | 0.75 | 0.15 | 0.68 | |
| | 21.00 | 27.50 | L/S | 1 | 6.50 | 0.75 | 0.15 | 0.73 | |
| | 27.50 | 42.50 | L/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 42.50 | 46.30 | L/S | 1 | 3.80 | 0.75 | 0.15 | 0.43 | |
| | 46.30 | 61.30 | L/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 61.30 | 75.00 | L/S | 1 | 13.70 | 0.75 | 0.15 | 1.54 | |
| | 75.00 | 79.00 | L/S | 1 | 4.00 | 0.75 | 0.15 | 0.45 | |
| | 79.00 | 81.00 | L/S | 1 | 2.00 | 0.75 | 0.15 | 0.23 | |
| | 81.00 | 92.00 | L/S | 1 | 11.00 | 0.75 | 0.15 | 1.24 | |
| | 92.00 | 101.50 | L/S | 1 | 9.50 | 0.75 | 0.15 | 1.07 | |
| | 101.50 | 108.00 | L/S | 1 | 6.50 | 0.75 | 0.15 | 0.73 | |
| | 108.00 | 120.00 | L/S | 1 | 12.00 | 0.75 | 0.15 | 1.35 | |
| | 120.00 | 132.50 | L/S | 1 | 12.50 | 0.75 | 0.15 | 1.41 | |
| | 132.50 | 157.50 | L/S | 1 | 25.00 | 0.75 | 0.15 | 2.81 | |
| | | | | | | | | | |
| | RHS | | | | | | | | |
| | 0.00 | 15.00 | R/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 15.00 | 25.00 | R/S | 1 | 10.00 | 0.75 | 0.15 | 1.13 | |
| | 25.00 | 34.00 | R/S | 1 | 9.00 | 0.75 | 0.15 | 1.01 | |
| | 34.00 | 49.00 | R/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 49.00 | 53.50 | R/S | 1 | 4.50 | 0.75 | 0.15 | 0.51 | |
| | 53.50 | 61.50 | R/S | 1 | 8.00 | 0.75 | 0.15 | 0.90 | |
| | 61.50 | 76.50 | R/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 76.50 | 91.50 | R/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 91.50 | 106.50 | R/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 106.50 | 120.00 | R/S | 1 | 13.50 | 0.75 | 0.15 | 1.52 | |
| | 120.00 | 121.00 | R/S | 1 | 1.00 | 0.75 | 0.15 | 0.11 | |
| | 121.00 | 136.00 | R/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 136.00 | 151.00 | R/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 151.00 | 166.00 | R/S | 1 | 15.00 | 0.75 | 0.15 | 1.69 | |
| | 166.00 | 172.00 | R/S | 1 | 6.00 | 0.75 | 0.15 | 0.68 | |
| | | | | | | | | | |
| | Gangamma Temple Road | | | | | | | | |
| | RHS | | | | | | | | |
| | 0.00 | 15.00 | R/S | 1 | 15.00 | 0.90 | 0.15 | 2.03 | |

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

CAFC 12/2/24

$6.59

Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in Srinivasagara in Ward no.07 Byatarayanapura .

| Item No. | Description / Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Pre-Measurement Recorded Date | | | | | | | | |
| | 15.00 | 30.00 | R/S | 1 | 15.00 | 0.90 | 0.15 | 2.03 | |
| | 30.00 | 45.00 | R/S | 1 | 15.00 | 0.90 | 0.15 | 2.03 | |
| | 53.00 | 68.00 | R/S | 1 | 15.00 | 0.90 | 0.15 | 2.03 | |
| | 68.00 | 79.00 | R/S | 1 | 11.00 | 0.90 | 0.15 | 1.49 | |
| | LHS | | | | | | | | |
| | 0.00 | 15.00 | L/S | 1 | 15.00 | 0.90 | 0.15 | 2.03 | |
| | 15.00 | 30.00 | L/S | 1 | 15.00 | 0.90 | 0.15 | 2.03 | |
| | 30.00 | 45.00 | L/S | 1 | 15.00 | 0.90 | 0.15 | 2.03 | |
| | 45.00 | 49.00 | L/S | 1 | 4.00 | 0.90 | 0.15 | 0.54 | |
| | 49.00 | 59.00 | L/S | 1 | 10.00 | 0.90 | 0.15 | 1.35 | |
| | 66.50 | 79.00 | L/S | 1 | 12.50 | 0.90 | 0.15 | 1.69 | 12/8 |
| | Side Wall Concrete | | | | | | | | |
| | 1st Cross Road | | | | | | | | |
| | LHS | | | | | | | | |
| | 0.00 | 12.00 | L/S | 2 | 12.00 | 0.10 | 0.60 | 1.44 | |
| | 12.00 | 16.00 | L/S | 2 | 4.00 | 0.10 | 0.50 | 0.40 | |
| | 16.00 | 19.50 | L/S | 2 | 3.50 | 0.10 | 0.60 | 0.42 | |
| | 19.50 | 26.00 | L/S | 2 | 6.50 | 0.10 | 0.50 | 0.65 | |
| | 26.00 | 41.00 | L/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 41.00 | 55.50 | L/S | 2 | 14.50 | 0.10 | 0.60 | 1.74 | |
| | 55.50 | 65.50 | L/S | 2 | 10.00 | 0.10 | 0.50 | 1.00 | |
| | 65.50 | 80.50 | L/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 80.50 | 95.50 | L/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 95.50 | 110.00 | L/S | 2 | 14.50 | 0.10 | 0.60 | 1.74 | |
| | 110.00 | 120.00 | L/S | 2 | 10.00 | 0.10 | 0.50 | 1.00 | |
| | 120.00 | 129.00 | L/S | 2 | 9.00 | 0.10 | 0.60 | 1.08 | |
| | 129.00 | 142.50 | L/S | 2 | 13.50 | 0.10 | 0.50 | 1.35 | |
| | 142.50 | 162.50 | L/S | 2 | 0.00 | 0.10 | 0.60 | 0.00 | |
| | 162.50 | 177.50 | L/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 177.50 | 194.50 | L/S | 2 | 17.00 | 0.10 | 0.60 | 2.04 | |
| | 194.50 | 209.50 | L/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 209.50 | 224.50 | L/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 224.50 | 230.50 | L/S | 2 | 6.00 | 0.10 | 0.60 | 0.72 | |
| | | | | | | | | | |
| | RHS | | | | | | | | |
| | 0.00 | 7.00 | R/S | 2 | 7.00 | 0.10 | 0.60 | 0.84 | |
| | 7.00 | 16.00 | R/S | 2 | 9.00 | 0.10 | 0.50 | 0.90 | |
| | 16.00 | 31.00 | R/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 31.00 | 45.00 | R/S | 2 | 14.00 | 0.10 | 0.60 | 1.68 | |
| | 45.00 | 62.50 | R/S | 2 | 17.50 | 0.10 | 0.50 | 1.75 | |
| | 62.50 | 72.00 | R/S | 2 | 9.50 | 0.10 | 0.60 | 1.14 | |
| | 72.00 | 81.50 | R/S | 2 | 9.50 | 0.10 | 0.50 | 0.95 | |
| | 81.50 | 90.00 | R/S | 2 | 8.50 | 0.10 | 0.60 | 1.02 | |

Sl. 57

c4fc CP 12/8/21

c4fc CP 12/8/21

Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore-92

Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore-92

Executive Engineer Project Division Yelahanka Zone BBMP, Bangalore-92

138.21

Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in Kommaghatta in Ward no.07 Byatarayanapura .

| Item No. | Description / Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Pre-Measurement Recorded Date | | | | | | | | |
| | 90.00 | 99.50 | R/S | 2 | 9.50 | 0.10 | 0.50 | 0.95 | |
| | 99.50 | 118.00 | R/S | 2 | 18.50 | 0.10 | 0.60 | 2.22 | |
| | 118.00 | 128.50 | R/S | 2 | 10.50 | 0.10 | 0.50 | 1.05 | |
| | 134.50 | 145.00 | R/S | 2 | 10.50 | 0.10 | 0.60 | 1.26 | |
| | 145.00 | 162.00 | R/S | 2 | 17.00 | 0.10 | 0.60 | 2.04 | |
| | 203.50 | 216.00 | R/S | 2 | 12.50 | 0.10 | 0.60 | 1.50 | |
| | 216.00 | 233.00 | R/S | 2 | 17.00 | 0.10 | 0.60 | 2.04 | |
| | | | | | | | | | |
| | 2nd Cross Road | | | | | | | | |
| | LHS | | | | | | | | |
| | 0.00 | 15.00 | L/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 15.00 | 21.00 | L/S | 2 | 6.00 | 0.10 | 0.60 | 0.72 | |
| | 21.00 | 27.50 | L/S | 2 | 6.50 | 0.10 | 0.50 | 0.65 | |
| | 27.50 | 42.50 | L/S | 2 | 15.00 | 0.10 | 0.50 | 1.50 | |
| | 42.50 | 46.30 | L/S | 2 | 3.80 | 0.10 | 0.50 | 0.38 | |
| | 46.30 | 61.30 | L/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 61.30 | 75.00 | L/S | 2 | 13.70 | 0.10 | 0.60 | 1.64 | |
| | 75.00 | 79.00 | L/S | 2 | 4.00 | 0.10 | 0.50 | 0.40 | |
| | 79.00 | 81.00 | L/S | 2 | 2.00 | 0.10 | 0.60 | 0.24 | |
| | 81.00 | 92.00 | L/S | 2 | 11.00 | 0.10 | 0.50 | 1.10 | |
| | 92.00 | 101.50 | L/S | 2 | 9.50 | 0.10 | 0.60 | 1.14 | |
| | 101.50 | 108.00 | L/S | 2 | 6.50 | 0.10 | 0.50 | 0.65 | |
| | 108.00 | 120.00 | L/S | 2 | 12.00 | 0.10 | 0.60 | 1.44 | |
| | 120.00 | 132.50 | L/S | 2 | 12.50 | 0.10 | 0.50 | 1.25 | |
| | 132.50 | 157.50 | L/S | 2 | 25.00 | 0.10 | 0.60 | 3.00 | |
| | | | | | | | | | |
| | RHS | | | | | | | | |
| | 0.00 | 15.00 | R/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 15.00 | 25.00 | R/S | 2 | 10.00 | 0.10 | 0.60 | 1.20 | |
| | 25.00 | 34.00 | R/S | 2 | 9.00 | 0.10 | 0.50 | 0.90 | |
| | 34.00 | 49.00 | R/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 49.00 | 53.50 | R/S | 2 | 4.50 | 0.10 | 0.60 | 0.54 | |
| | 53.50 | 61.50 | R/S | 2 | 8.00 | 0.10 | 0.50 | 0.80 | |
| | 61.50 | 76.50 | R/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 76.50 | 91.50 | R/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 91.50 | 106.50 | R/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 106.50 | 120.00 | R/S | 2 | 13.50 | 0.10 | 0.60 | 1.62 | |
| | 120.00 | 121.00 | R/S | 2 | 1.00 | 0.10 | 0.50 | 0.10 | |
| | 121.00 | 136.00 | R/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 136.00 | 151.00 | R/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 151.00 | 166.00 | R/S | 2 | 15.00 | 0.10 | 0.60 | 1.80 | |
| | 166.00 | 172.00 | R/S | 2 | 6.00 | 0.10 | 0.60 | 0.72 | |
| | | | | | | | | | |

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in Yelahanka Byatarayanapura in Ward no.07 Byatarayanapura .

| Item | Description / Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Pre-Measurement Recorded Date | | | | | | | | |
| | Gangamma Temple Road | | | | | | | | |
| | RHS | | | | | | | | |
| | 0.00 | 15.00 | R/S | 2 | 15.00 | 0.15 | 0.60 | 2.70 | |
| | 15.00 | 30.00 | R/S | 2 | 15.00 | 0.15 | 0.60 | 2.70 | |
| | 30.00 | 45.00 | R/S | 2 | 15.00 | 0.15 | 0.60 | 2.70 | |
| | 53.00 | 68.00 | R/S | 2 | 15.00 | 0.15 | 0.60 | 2.70 | |
| | 68.00 | 79.00 | R/S | 2 | 11.00 | 0.15 | 0.60 | 1.98 | |
| | LHS | | | | | | | | |
| | 0.00 | 15.00 | L/S | 2 | 15.00 | 0.15 | 0.60 | 2.70 | |
| | 15.00 | 30.00 | L/S | 2 | 15.00 | 0.15 | 0.60 | 2.70 | |
| | 30.00 | 45.00 | L/S | 2 | 15.00 | 0.15 | 0.60 | 2.70 | |
| | 45.00 | 49.00 | L/S | 2 | 4.00 | 0.15 | 0.60 | 0.72 | |
| | 49.00 | 59.00 | L/S | 2 | 10.00 | 0.15 | 0.60 | 1.80 | |
| | 66.50 | 79.00 | L/S | 2 | 12.50 | 0.15 | 0.60 | 2.25 | 13/8/21 |
| | Culvert | | | | | | | | |
| | Raft Concrete | | | | | | | | |
| | 1st Cross Road | | | | | | | | |
| | RHS | | | | | | | | |
| | 128.50 | 134.50 | R/S | 1 | 6.00 | 1.20 | 0.20 | 1.44 | |
| | Gangamma Temple Road | | | | | | | | |
| | RHS | | | | | | | | |
| | 45.00 | 53.00 | R/S | 1 | 8.00 | 1.20 | 0.20 | 1.92 | |
| | 59.00 | 66.50 | L/S | 1 | 7.50 | 1.20 | 0.20 | 1.80 | |
| | Side Wall Concrete | | | | | | | | |
| | 1st Cross Road | | | | | | | | |
| | RHS | | | | | | | | |
| | 128.50 | 134.50 | R/S | 2 | 6.00 | 0.30 | 0.50 | 1.80 | |
| | Gangamma Temple Road | | | | | | | | |
| | RHS | | | | | | | | |
| | 45.00 | 53.00 | R/S | 2 | 8.00 | 0.30 | 0.50 | 2.40 | |
| | 59.00 | 66.50 | L/S | 2 | 7.50 | 0.30 | 0.50 | 2.25 | |
| | Culvert Top Slab | | | | | | | | |
| | Gangamma Temple Road | | | | | | | | |
| | 45.00 | 53.00 | R/S | 12 | 1.20 | 0.60 | 0.25 | 2.16 | |
| | 59.00 | 66.50 | L/S | 11 | 1.80 | 0.60 | 0.25 | 2.97 | |
| | For Top Slab | | | | | | | | |
| | 2nd Cross Road | | | | | | | | |
| | LHS | | | | | | | | |

C/F 187.26

229.65

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in Kempinagara in Ward no.07 Byatarayanapura .

| Item No. | Description / Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Pre-Measurement Recorded Date | | | | | | | | |
| | 0.00 | 15.00 | L/S | 25 | 0.60 | 0.75 | 0.10 | 1.13 | |
| | 15.00 | 21.00 | L/S | 10 | 0.60 | 0.75 | 0.10 | 0.45 | |
| | 21.00 | 27.50 | L/S | 11 | 0.60 | 0.75 | 0.10 | 0.00 | |
| | 27.50 | 42.50 | L/S | 25 | 0.60 | 0.75 | 0.10 | 0.00 | |
| | 42.50 | 46.30 | L/S | 6 | 0.60 | 0.75 | 0.10 | 0.00 | |
| | 46.30 | 61.30 | L/S | 25 | 0.60 | 0.75 | 0.10 | 1.13 | |
| | 61.30 | 75.00 | L/S | 23 | 0.60 | 0.75 | 0.10 | 1.03 | |
| | 75.00 | 79.00 | L/S | 7 | 0.60 | 0.75 | 0.10 | 0.00 | |
| | 79.00 | 81.00 | L/S | 3 | 0.60 | 0.75 | 0.10 | 0.15 | |
| | 81.00 | 92.00 | L/S | 18 | 0.60 | 0.75 | 0.10 | 0.00 | |
| | 92.00 | 101.50 | L/S | 16 | 0.60 | 0.75 | 0.10 | 0.71 | |
| | 101.50 | 108.00 | L/S | 11 | 0.60 | 0.75 | 0.10 | 0.00 | |
| | 108.00 | 120.00 | L/S | 20 | 0.60 | 0.75 | 0.10 | 0.90 | |
| | 120.00 | 132.50 | L/S | 21 | 0.60 | 0.75 | 0.10 | 0.00 | |
| | 132.50 | 157.50 | L/S | 42 | 0.60 | 0.75 | 0.10 | 1.88 | |
| | | | | | | | | | |
| | RHS | | | | | | | | |
| | 0.00 | 15.00 | R/S | 25 | 0.60 | 0.75 | 0.10 | 1.13 | |
| | 15.00 | 25.00 | R/S | 17 | 0.60 | 0.75 | 0.10 | 0.75 | |
| | 25.00 | 34.00 | R/S | 15 | 0.60 | 0.75 | 0.10 | 0.00 | |
| | 34.00 | 49.00 | R/S | 25 | 0.60 | 0.75 | 0.10 | 1.13 | |
| | 49.00 | 53.50 | R/S | 8 | 0.60 | 0.75 | 0.10 | 0.36 | |
| | 53.50 | 61.50 | R/S | 13 | 0.60 | 0.75 | 0.10 | 0.00 | |
| | 61.50 | 76.50 | R/S | 25 | 0.60 | 0.75 | 0.10 | 1.13 | |
| | 76.50 | 91.50 | R/S | 25 | 0.60 | 0.75 | 0.10 | 1.13 | |
| | 91.50 | 106.50 | R/S | 25 | 0.60 | 0.75 | 0.10 | 1.13 | |

229.65

243.75

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

c & f c

11/10/21

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

chd. & f. c

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in Srinagara in Ward no.07 Byatarayanapura .

| Item | Description / Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Pre-Measurement Recorded Date | | | | | | | | |
| | 106.50 | 120.00 | R/S | 23 | 0.60 | 0.75 | 0.10 | 1.04 | |
| | 120.00 | 121.00 | R/S | 2 | 0.60 | 0.75 | 0.10 | 0.00 | |
| | 121.00 | 136.00 | R/S | 25 | 0.60 | 0.75 | 0.10 | 1.13 | |
| | 136.00 | 151.00 | R/S | 25 | 0.60 | 0.75 | 0.10 | 1.13 | |
| | 151.00 | 166.00 | R/S | 25 | 0.60 | 0.75 | 0.10 | 1.13 | |
| | 166.00 | 172.00 | R/S | 10 | 0.60 | 0.75 | 0.10 | 0.45 | 11/10/21 |
| | | c+fc | | | | | | | |
| | | | | | | | | | |
| | | | | | | Total Quantity | | 248.61 | Cum |

243.75

11/10/21

Consultant

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in Byatarayanapura in Ward no.07 Byatarayanapura .

| Item No. | Description / Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Pre-Measurement Recorded Date | | | | | | | | |
| | KSRB 4-6.4: Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications. Specification No. KBS 4.6.2 (P.15/I.4.31 PW, P & IWTD,BENGALURU CIRCLE - SR 2018-19) | | | | | | | | |
| | Side Wall | | | | | | | | |
| | 1st Cross Road | | | | | | | | |
| | LHS | | | | | | | | |
| | 0.00 | 12.00 | L/S | 4 | 12.00 | | 0.60 | 28.80 | |
| | 12.00 | 16.00 | L/S | 4 | 4.00 | | 0.50 | 8.00 | |
| | 16.00 | 19.50 | L/S | 4 | 3.50 | | 0.60 | 8.40 | |
| | 19.50 | 26.00 | L/S | 4 | 6.50 | | 0.50 | 13.00 | |
| | 26.00 | 41.00 | L/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 41.00 | 55.50 | L/S | 4 | 14.50 | | 0.60 | 34.80 | |
| | 55.50 | 65.50 | L/S | 4 | 10.00 | | 0.50 | 20.00 | |
| | 65.50 | 80.50 | L/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 80.50 | 95.50 | L/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 95.50 | 110.00 | L/S | 4 | 14.50 | | 0.60 | 34.80 | |
| | 110.00 | 120.00 | L/S | 4 | 10.00 | | 0.50 | 20.00 | |
| | 120.00 | 129.00 | L/S | 4 | 9.00 | | 0.60 | 21.60 | |
| | 129.00 | 142.50 | L/S | 4 | 13.50 | | 0.50 | 27.00 | |
| | 142.50 | 162.50 | L/S | 4 | 0.00 | | 0.60 | 0.00 | |
| | 162.50 | 177.50 | L/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 177.50 | 194.50 | L/S | 4 | 17.00 | | 0.60 | 40.80 | |
| | 194.50 | 209.50 | L/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 209.50 | 224.50 | L/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 224.50 | 230.50 | L/S | 4 | 6.00 | | 0.60 | 14.40 | |
| | RHS | | | | | | | | |
| | 0.00 | 7.00 | R/S | 4 | 7.00 | | 0.60 | 16.80 | |
| | 7.00 | 16.00 | R/S | 4 | 9.00 | | 0.50 | 18.00 | |
| | 16.00 | 31.00 | R/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 31.00 | 45.00 | R/S | 4 | 14.00 | | 0.60 | 33.60 | |
| | 45.00 | 62.50 | R/S | 4 | 17.50 | | 0.50 | 35.00 | |
| | 62.50 | 72.00 | R/S | 4 | 9.50 | | 0.60 | 22.80 | |
| | 72.00 | 81.50 | R/S | 4 | 9.50 | | 0.50 | 19.00 | |
| | 81.50 | 90.00 | R/S | 4 | 8.50 | | 0.60 | 20.40 | |
| | 90.00 | 99.50 | R/S | 4 | 9.50 | | 0.50 | 19.00 | |
| | 99.50 | 118.00 | R/S | 4 | 18.50 | | 0.60 | 44.40 | |
| | 118.00 | 128.50 | R/S | 4 | 10.50 | | 0.50 | 21.00 | |
| | 134.50 | 145.00 | R/S | 4 | 10.50 | | 0.60 | 25.20 | |
| | 145.00 | 162.00 | R/S | 4 | 17.00 | | 0.60 | 40.80 | |

839.60

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in Yeminagara in Ward no.07 Byatarayanapura .

| Item No. | Description / Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|---|
| | Pre-Measurement Recorded Date | | | | | | | | |
| | 203.50 | 216.00 | R/S | 4 | 12.50 | | 0.60 | 30.00 | |
| | 216.00 | 233.00 | R/S | 4 | 17.00 | | 0.60 | 40.80 | |
| | 2nd Cross Road | | | | | | | | |
| | LHS | | | | | | | | |
| | 0.00 | 15.00 | L/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 15.00 | 21.00 | L/S | 4 | 6.00 | | 0.60 | 14.40 | |
| | 21.00 | 27.50 | L/S | 4 | 6.50 | | 0.50 | 13.00 | |
| | 27.50 | 42.50 | L/S | 4 | 15.00 | | 0.50 | 30.00 | |
| | 42.50 | 46.30 | L/S | 4 | 3.80 | | 0.50 | 7.60 | |
| | 46.30 | 61.30 | L/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 61.30 | 75.00 | L/S | 4 | 13.70 | | 0.60 | 32.88 | |
| | 75.00 | 79.00 | L/S | 4 | 4.00 | | 0.50 | 8.00 | |
| | 79.00 | 81.00 | L/S | 4 | 2.00 | | 0.60 | 4.80 | |
| | 81.00 | 92.00 | L/S | 4 | 11.00 | | 0.50 | 22.00 | |
| | 92.00 | 101.50 | L/S | 4 | 9.50 | | 0.60 | 22.80 | |
| | 101.50 | 108.00 | L/S | 4 | 6.50 | | 0.50 | 13.00 | |
| | 108.00 | 120.00 | L/S | 4 | 12.00 | | 0.60 | 28.80 | |
| | 120.00 | 132.50 | L/S | 4 | 12.50 | | 0.50 | 25.00 | |
| | 132.50 | 157.50 | L/S | 4 | 25.00 | | 0.60 | 60.00 | |
| | RHS | | | | | | | | |
| | 0.00 | 15.00 | R/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 15.00 | 25.00 | R/S | 4 | 10.00 | | 0.60 | 24.00 | |
| | 25.00 | 34.00 | R/S | 4 | 9.00 | | 0.50 | 18.00 | |
| | 34.00 | 49.00 | R/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 49.00 | 53.50 | R/S | 4 | 4.50 | | 0.60 | 10.80 | |
| | 53.50 | 61.50 | R/S | 4 | 8.00 | | 0.50 | 16.00 | |
| | 61.50 | 76.50 | R/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 76.50 | 91.50 | R/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 91.50 | 106.50 | R/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 106.50 | 120.00 | R/S | 4 | 13.50 | | 0.60 | 32.40 | |
| | 120.00 | 121.00 | R/S | 4 | 1.00 | | 0.50 | 2.00 | |
| | 121.00 | 136.00 | R/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 136.00 | 151.00 | R/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 151.00 | 166.00 | R/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 166.00 | 172.00 | R/S | 4 | 6.00 | | 0.60 | 14.40 | |
| | Gangamma Temple Road | | | | | | | | |
| | RHS | | | | | | | | |
| | 0.00 | 15.00 | R/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 15.00 | 30.00 | R/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 30.00 | 45.00 | R/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 53.00 | 68.00 | R/S | 4 | 15.00 | | 0.60 | 36.00 | |
| | 68.00 | 79.00 | R/S | 4 | 11.00 | | 0.60 | 26.40 | |
| | LHS | | | | | | | | |

839.60

1840.68

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in [illegible]nagara in Ward no.07 Byatarayanapura .

| Description / Chainage | | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|---|
| Pre-Measurement Recorded Date | | | | | | | | |
| 0.00 | 15.00 | L/S | 4 | 15.00 | | 0.60 | 36.00 | |
| 15.00 | 30.00 | L/S | 4 | 15.00 | | 0.60 | 36.00 | |
| 30.00 | 45.00 | L/S | 4 | 15.00 | | 0.60 | 36.00 | |
| 45.00 | 49.00 | L/S | 4 | 4.00 | | 0.60 | 9.60 | |
| 49.00 | 59.00 | L/S | 4 | 10.00 | | 0.60 | 24.00 | |
| 66.50 | 79.00 | L/S | 4 | 12.50 | | 0.60 | 30.00 | |
| Culvert | | | | | | | | |
| Side Wall Concrete | | | | | | | | |
| 1st Cross Road | | | | | | | | |
| 128.50 | 134.50 | R/S | 4 | 6.00 | | 0.50 | 12.00 | |
| Gangamma Temple Road | | | | | | | | |
| 45.00 | 53.00 | R/S | 4 | 8.00 | | 0.50 | 16.00 | |
| 59.00 | 66.50 | L/S | 4 | 7.50 | | 0.50 | 15.00 | |
| | | | | | | | | |
| For Bottom | | | | | | | | |
| 1st Cross Road | | | | | | | | |
| 128.50 | 134.50 | R/S | 9 | 1.20 | 0.60 | | 6.48 | |
| Side | | | 18 | 1.20 | | 0.25 | 5.40 | |
| | | | 18 | 0.60 | | 0.25 | 2.70 | |
| Gangamma Temple Road | | | | | | | | |
| 45.00 | 53.00 | R/S | 12 | 1.20 | 0.60 | | 8.64 | |
| Side | | | 24 | 1.20 | | 0.25 | 7.20 | |
| | | | 24 | 0.60 | | 0.25 | 3.60 | |
| | | | | | | | | |
| 59.00 | 66.50 | L/S | 11 | 1.20 | 0.60 | | 7.92 | |
| Side | | | 22 | 1.20 | | 0.25 | 6.60 | |
| | | | 22 | 0.60 | | 0.25 | 3.30 | 13/8/21 |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | Total Quantity | | 2,107.12 | Sq-m |

Consultant

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

**Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in ...nagara in Ward no.07 Byatarayanapura .**

| Description / Chainage | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|
| **Pre-Measurement Recorded Date** | | | | | | | |
| KSRB 4.9.2 : Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 (P.17/I.4.46.2PW, P & IWTD,BENGALURU CIRCLE - SR 2018-19) | | | | | | | |
| **New RCC Drain** | | | | | | | |
| **1st Cross Road** | | | | | | | |
| **LHS** | | | | | | | |
| 10 mm Dia Main Bars | | 2105 | 1.95 | 0.617 | | 2,533.80 | |
| 10 mm Dia Distributions Bars | | 20 | 210.50 | 0.617 | | 2,598.77 | |
| **RHS** | | | | | | | |
| 10 mm Dia Main Bars | | 1855 | 2.10 | 0.617 | | 2,404.63 | |
| 10 mm Dia Distributions Bars | | 21 | 185.50 | 0.617 | | 2,404.63 | |
| | | | | | | | |
| 10 mm Dia Main Bars | | 105 | 1.95 | 0.617 | | 126.39 | |
| 10 mm Dia Distributions Bars | | 20 | 10.50 | 0.617 | | 129.63 | |
| | | | | | | | |
| **2nd Cross Road** | | | | | | | |
| **LHS** | | | | | | | |
| 10 mm Dia Main Bars | | 1432 | 1.95 | 0.617 | | 1,723.70 | |
| 10 mm Dia Distributions Bars | | 20 | 157.50 | 0.617 | | 1,944.44 | |
| **RHS** | | | | | | | |
| 10 mm Dia Main Bars | | 1433 | 2.10 | 0.617 | | 1,857.59 | |
| 10 mm Dia Distributions Bars | | 21 | 172.00 | 0.617 | | 2,229.63 | |
| | | | | | | **17,953.21** | |
| | | | | | | | |
| **Top Slab For Drain** | | | | | | | |
| **2nd Cross Road** | | | | | | | |
| **For One Slab (0.6 x0.75 )** | | | | | | | |
| Main Bar | | 5 | 0.60 | 0.617 | | 1.85 | |
| Distribution Bar | | 4 | 0.75 | 0.617 | | 1.85 | |
| | | | | | | **3.70** | |
| | | | | For | 550.00 | **2,037.04** | |
| **Culvert 1** | | | | | | | |
| **1st Cross Road** | | | | | | | |
| **Inner Bar** | | | | | | | |
| 10 mm Dia Main Bars | | 40 | 1.80 | 0.617 | | 44.44 | |
| 10 mm Dia Distribution Bars | | 12 | 6.00 | 0.617 | | 44.44 | |
| **Outer Bar** | | | | | | | |
| 10 mm Dia Main Bars | | 40 | 2.20 | 0.617 | | 54.32 | |

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

143.21

Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in Byatarayanapura in Ward no.07 Byatarayanapura .

| Description / Chainage | Side | Nos | L | B | D | Quantity | Remarks |
|---|---|---|---|---|---|---|---|
| **Pre-Measurement Recorded Date** | | | | | | | |
| 10 mm Dia Distribution Bars | | 15 | 6.00 | 0.617 | | 55.56 | |
| **Culvert 2** | | | | | | | |
| **Gangamma Temple Road** | | | | | | | |
| **Inner Bar** | | | | | | | |
| 10 mm Dia Main Bars | | 53 | 1.80 | 0.617 | | 58.89 | |
| 10 mm Dia Distribution Bars | | 12 | 8.00 | 0.617 | | 59.26 | |
| **Outer Bar** | | | | | | | |
| 10 mm Dia Main Bars | | 53 | 2.20 | 0.617 | | 71.98 | |
| 10 mm Dia Distribution Bars | | 15 | 8.00 | 0.617 | | 74.07 | |
| **Culvert 3** | | | | | | | |
| **Gangamma Temple Road** | | | | | | | |
| **Inner Bar** | | | | | | | |
| 10 mm Dia Main Bars | | 50 | 1.80 | 0.617 | | 55.56 | |
| 10 mm Dia Distribution Bars | | 12 | 7.50 | 0.617 | | 55.56 | |
| **Outer Bar** | | | | | | | |
| 10 mm Dia Main Bars | | 50 | 2.20 | 0.617 | | 67.90 | |
| 10 mm Dia Distribution Bars | | 15 | 7.50 | 0.617 | | 69.44 | |
| | | | | | | **711.42** | |
| **Top Slab** | | | | | | | |
| **Culvert 1** | | | | | | | |
| **1st Cross Road** | | | | | | | |
| 10 mm Dia Main Bars | | 8 | 0.60 | 0.617 | | 2.96 | |
| 10 mm Dia Distribution Bars | | 4 | 1.20 | 0.617 | | 2.96 | |
| **Culvert 2** | | | | | | | |
| **Gangamma Temple Road** | | | | | | | |
| 10 mm Dia Main Bars | | 8 | 0.60 | 0.617 | | 2.96 | |
| 10 mm Dia Distribution Bars | | 4 | 1.20 | 0.617 | | 2.96 | |
| **Culvert 3** | | | | | | | |
| **Gangamma Temple Road** | | | | | | | |
| 10 mm Dia Main Bars | | 8 | 0.60 | 0.617 | | 2.96 | |
| 10 mm Dia Distribution Bars | | 4 | 1.20 | 0.617 | | 2.96 | |
| | | | | | | **17.78** | |
| | | | | **For Double Mat** | | **35.56** | 11/8/21 |
| | | | | | | **20,737.22** | |
| | | | | **Total Quantity** | | **20.74** | **Tonne** |

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Consultant

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

**Bruhat Bengaluru Mahanagara Palike**

**PROJECT DIVISION-YALAHANKA**

**Name of Agency :- Sri. N LOKANATH REDDY**

**Bill No:- 2nd and Final Bill**

**Name of Work : Construction of RCC retaining Wall near Water tank ( behind govt School ) in Sanjeevininagara Ward no.07 Byatarayanapura .**

| SOR Item No | Description / Chainage | Side | Nos | L | B | D | Quantity | Remarks | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|---|
| | **Measurement Recorded Date :-** | | | | | | | | | |
| 1 | KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed as per specifications. specification. No. KBS 2.1 (a) / 2.3.1 (P.265/I.37.51 PW, P & IWTD, BENGALURU CIRCLE - SR 2018-19) | | | | | | | | | |
| | | | | Quantity Claimed in 1st Bill | | | **676.53** | | | |
| | Qty vide Pre measurement sheet page no . (3) | | | | | | **728.92** | | | |
| | | | | Total Executed Quantity | | | 1,405.45 | | | |
| | | | | Deduct Qty paid in 1st Bill | | | -676.53 | | | |
| | | | | | | Present Qty | 728.92 | | | |
| | | | | Present Qty Limited to be Paid | | | **630.46** | **cum** | **277.14** | **1,74,725.00** |
| 2 | Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials upto a lead of 1000 metrers, stacking serviceable and unserviceable materials seperately complete as per specifications. | | | | | | | | | |
| | | | | Quantity Claimed in 1st Bill | | | **22.27** | | | |
| | Present Quantity | | | | | | **0.00** | | | |
| | | | | Total Executed Quantity | | | 22.27 | | | |
| | | | | Deduct Qty paid in 1st Bill | | | -22.27 | | | |
| | | | | Present Qty to be Paid | | | **0.00** | **Cum** | **1000.59** | **0.00** |
| 3 | Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts and lead of 1000 metres complete as per specificafions. iii) Dismantling Stone Masonry. B. Rubble Stone masonry in cement mortar. Up to 125% | | | | | | | | | |
| | | | | Quantity Claimed in 1st Bill | | | **34.20** | | | |
| | Present Quantity | | | | | | **0.00** | | | |
| | | | | Total Executed Quantity | | | 34.20 | | | |
| | | | | Deduct Qty paid in 1st Bill | | | -34.20 | | | |
| | | | | Present Qty to be Paid | | | **0.00** | **Cum** | **390.66** | **0.00** |

TEJUS CONSULTANTS

Consultant

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore